

- 2ND REVISION -

TRAFFIC INFORMATION AND AWARENESS
PRESENTED BY WOODBURN PUBLIC WORKS DEPT. - ENGINEERING DIVISION
FOR
W. HAYES ST.:

2012-13 MISCELLANEOUS RESURFACING IMPROVEMENTS

(BID #2013-08)

TYPE OF WORK: Pavement resurfacing
PROJECT LIMITS: W. Hayes St. beginning at Settlemier Ave. and ending at Harvard Dr.

SCHEDULED OF WORK EVENTS:

- June 8 - 10, 2013 - Mobilization (Moving equipment and materials to job site).
- June 10, 2013 - Excavation of existing pavement for patching, re-paving of pavement patches. Traffic will be controlled with signs and flaggers (7:00 AM until 6:00 PM), expect short (20 min. max delays).
- June 11 - 12, 2013 - Grinding off existing pavement markings and paint. Traffic will be controlled (7:00 AM until 6:00 PM) with signs and flaggers, expect short delays.
- June 16, 2013 - Crack sealing of existing pavement surface. Traffic will be controlled (7:00 AM until 6:00 PM) with signs and flaggers, expect short delays.
- June 19, 2013 - Placement of new shoulder rock along shoulders. Traffic will be controlled (7:00 AM until 7:00 PM) with signs and flaggers, expect short delays.
- June 20, 2013** - Application of chip seal, **From Harvard St. to east of N Cascade Dr.** Traffic will be controlled (7:00 AM until 7:00 PM) with signs and flaggers, expect short delays.
- June 21, 2013** - Application of chip seal, **From east of N Cascade Dr. to N. Settlemier Ave and sweeping of loose rock from surface.** Traffic will be controlled (7:00 AM until 7:00 PM) with signs and flaggers, expect short delays.
- June 27, 2013** - **Fog seal application over W. Hayes from Harvard St. to N. Settlemier Ave.** **Traffic will be controlled (7:00 AM until finished, Noon to 2:00 PM) with signs and flaggers, expect short delays.**
- June 27/28, 2013-** **Pavement marking will be accomplished and completed when weather and schedule allow and thereby complete the project.**